

GOVERNMENT OF ANDHRA PRADESH  
ABSTRACT

Minor Irrigation – Formation of New Tank across Ulli Vagu, Raikode (V), Narva (M), Mahabubnagar District – Revised administrative approval for Rs.2,43,05,368/- - Accorded – Orders – Issued.

-----  
IRRIGATION & CAD (IW:MI.T2) DEPARTMENT

G.O.Rt.No. 34

Dated 10-01-2014.

Read :-

From the Chief Engineer, Minor Irrigation (T), Lr.No.DCE.II/OT1/  
SO3/Ullivagu/Raikode/2013, dated 27-12-2013.

-oOo-

ORDER:-

The Chief Engineer, Minor Irrigation (T) in his letter read above has requested to accord revised administrative approval for the work "Formation of new tank across Ulli Vagu, Raikode (V), Narva (M), Mahabubnagar District" for an amount Rs.243.05 lakh as against the original sanction of Rs.72.33 lakh which is Rs.170.72 lakh excess and percentage of excess is (+) 236.029% over original sanction which is mainly due to variation in cost of land acquisition.

2. Further the Chief Engineer, Minor Irrigation (T) has stated that, the lands were taken over and the civil works were completed in all respects but the Land Acquisition procedure was not completed. A joint inspection was conducted by RDO, Narayanpet and Dy.Executive Engineer, I.B. Division, Devarkadra on 23-08-2007 and the L.A. proposal of the land to be acquired was finalized. Accordingly, the requisition was sent to the RDO, Narayanpet in Form-I & II alongwith the sketch map for sending the requisition for L.A. amount. Meanwhile, the land owners have approached the Hon'ble High Court of A.P. vide W.P.No.35141` of 2012 for payment of compensation for their lands lost in the construction of the above tank. The Hon'ble High Court in their judgment dated 31-12-2012 have ordered to arrange payment within three months from the date of receipt of the order. Keeping in view the circumstances, the Chief Engineer, Minor Irrigation (T) has submitted Revised Estimate duly incorporating the above L.A. Provision for obtaining Revised Administrative approval from the Government. The cost analysis is as follows:

Revised Estimate	Rs.2,43,05,368=00
Original Estimate	Rs. 72,33,100=00
Excess	Rs.1,70,72,268=00
Percentage of Excess	236.029%

3. Government after careful examination hereby accord Revised Administrative approval for Rs.2,43,05,368/- for the work "Formation of new tank across Ulli Vagu, Raikode (V), Narva (M), Mahabubnagar District" (Original sanctioned amount Rs.72,33,100/- + excess amount now sanctioned is Rs.1,70,72,268/- = Rs.2,43,05,368/-).

4. The excess amount of Rs.1,70,72,268/- (Rupees one crore seventy lakh seventy two thousand two hundred and sixty eight only) sanctioned in para 3 above shall be debited to the Head of Account "4702- COL on MI – MH.101 – Surface Water – GH.11 Normal State Plan – SH(12)-Construction and Restoration of Minor Irrigation sources – 530. Major Works – 532. Lands".

5. The Chief Engineer, Minor Irrigation (T) shall take necessary action accordingly.

Contd..2.

::2::

6. This order issues with the concurrence of Finance (Expr.PW.I) Department vide their U.O.No.458/20/Expr.PW.I/14, Dt.08-01-2014.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

B. ARAVINDA REDDY  
SPECIAL CHIEF SECRETARY TO GOVERNMENT(FAC)

To

The Chief Engineer, Minor Irrigation (T), Hyderabad.

The District Collector, Mahabubnagar.

Copy to:-

The Finance (Expr.PW.I) Department.

The Accountant General, A.P. Hyderabad.

The Director of Works Accounts, M.J. Market Road, Hyderabad.

The OSD to Minister for MI (APSIDCE, LI, WALAMTARI & GWD)

The P.S. to Spl. C.S to Government, I & CAD Department.

The P.S. to Spl. Secretary to Government, I & CAD Department.

The I & CAD (LA.III) Department (C.No.26531/LA.III/A1/2012)

SF/SC (C.No.28182/MI.T2/2013)

//Forwarded:: By Order//

SECTION OFFICER